

Project Name	Project Number	Project Type	Current Phase	Current Status
2008 Five-Year Water Projections for HVUD	07WA00012	Water	Planning	Receipt and approval of projections by Metcalf, 04/08/08. Professional Services Agreement approved at Utilities Meeting on 12/17/07.
2008 Water Distribution System Improvements (HVUD Water Meter Vault Improvements)	08WA00003	Water	Planning	7/27/08 - Easements obtained and state approval completed. Meeting with HVUD on 7/29/08 for construction coordination.
3rd & 5th Avenue Streetscape - Construction Administration	07ST00011,07ST00012	Streets	Construction	Construction underway. Notice to Proceed issued 6/16/08. Waterline on 5th Avenue currently being installed.
3rd Avenue Streetscape	07ST00011	Streets	Construction	Construction underway. Notice to Proceed issued 6/16/08. Waterline on 5th Avenue currently being installed. MTEMC- Agreement for undergrounding of electric lines, \$46,455.00 BOMA 04/22/08.
5th Avenue Streetscape	07ST00012	Streets	Construction	Construction underway. Notice to Proceed issued 6/16/08. Waterline on 5th Avenue currently being installed. MTEMC- Agreement for undergrounding of electric lines, \$452,596.00 BOMA 04/22/08.
Acton Street Improvements	03ST00002	Streets	Complete	07/21/08 - Construction Complete. 7/16/08-Construction 99% Complete. Construction Walk Through Held on 6/20/08. Punch list items being addressed prior to final acceptance of project.
Alexander Plaza Site Design from Royal Oaks to SR-96 (City Portion)	04ST00001	Streets	Construction	7/16/08-City Portion of Royal Oaks. Construction underway. Binder on east side placed the week of 6/9/08. Binder on west side placed the week of 7/21/08. Final topping and striping to be in place by the first week of August.
Bedford Way Street Lighting	08MSC0002	Other	Construction	7/16/08-Shop Drawings under review. Poles will be ordered soon. PSA for design approved by BOMA on 1/15/08.
Bicentennial Park	05PK00001	Parks	Complete	Design Complete.
Bicentennial Park, Phase 2	07PK00003	Parks	Design	08/11/08 - Design finished. Under review by Engineering.
Boyd Mill Avenue Improvements	04ST00002	Streets	Construction	Substantial completion walk through held on 7/2/08. Final asphalt surface placed the week of 7/21/08. Utility poles and lines will remain overhead until issues resolved between COF and AT&T.
Boyd Mill Improvements - From Downs Blvd. to West of Franklin Green	07ST00008	Streets	Design	7/16/08-Preliminary design underway. 30% plans submitted to COF for review on 7/14/08.
Boyd Mill Pike Sewer	07SA00005	Sewer	Design	08/08/08 - Design currently 40% complete. Easements scheduled to be delivered to Engineering by 9/19/08. Estimated design completion date is 10/03/08. Estimate a 6-8 month construction completion timeframe.
Boyd Mill Waterline	07WA00008	Water	Design	7/16/08-Re-alignment of water completed. Evaluating easement changes. City to review in July 2008.
Bradford Drive Improvements Projects	06ST00005	Streets	ROW Acquisition	08/14/08 - Pre-construction meeting held with Civil Constructors.
Bridge Street Improvements	07ST00022	Streets	Planning	Project Not yet Begun.
Carlisle Lane Improvements & Signal Design - From Hwy. 96 to Del Rio Pike (TOC 08-04)	07ST00009	Streets	Design	7/16/08-Preliminary alignment options reviewed by City on 6/30/08. Final review of preliminary alignment expected to occur in August 2008.
Carothers Parkway Nissan	06ST00002	Streets	Complete	7/16/08-Construction complete. Road opened on 7/1/08.

Carothers Parkway, Phase 2 (North Extension)	03ST00003	Streets	ROW Acquisition	07/22/08 - BOMA deferment: Special Assessment District approval deferred until Aug. 26th. 7/25/08-ROW Acquisition complete. Waiting for final approval of Ordinance 2008-23 (Special Assessment for U/G Electric) before setting bid date.
Century Court-Beasley Drive Connector	07ST00002	Streets	ROW Acquisition	7/16/08-ROW Acquisition underway. 2 of 3 properties have agreed to acquisition.
City Hall	08MSC0005	Other	Planning	06/10/08 - BOMA approval, selected Croslin for design.
Columbia Avenue from Mack Hatcher to Downs Blvd - Tier 2 Analysis	06ST00006	Streets	Planning	7/16/08-Public Hearing held 1/23/08. Final Draft of TPR to be submitted to TDOT in August.
Columbia Avenue Streetscape	07ST00013	Streets	Design	7/16/08-Finalizing plans and acquiring easements. Final easement condemnation scheduled for August 2008. Anticipated start of construction is November 2008.
Columbia Avenue Water Main	07WA00003	Water	Bidding	8/12/08- Bid opening held. Apparent low bidder is Century Construction. Anticipated start of construction is September 2008.
Cool Springs Blvd./Carothers Pkwy Intersection- SB Right Turn Lane	08ST00001	Streets	Design	07/07/08 - Preliminary plans being reviewed. 05/13/08 - BOMA approval for design, given to Wilbur Smith.
Country Road Sewer	07SA00006	Sewer	Design	Design complete. Waiting on funding for construction to begin.
Data Collection Services 2007 (Traffic Counts)	07ST00001	TOC	Complete	Complete
Data Collection Services 2008 (Traffic Counts)	08TOC0001	TOC	Study	
Del Rio Pike Improvements	06ST00008	Streets	Construction	7/16/08-Substantial Completion Walkthrough held 7/11/08. Milling of Hillsboro to begin week of 7/21/08. Placement of final asphalt surface to begin week of 07/28/08.
Down's Boulevard Reclaimed Waterline	07SA00007	Sewer	ROW Acquisition	08/07/08 - Design is complete. Specs are at 85%. Drawings have been sent to TDEC for approval. Easements delivered to Engineering for acquisition. TDOT road crossing permits will be sent the week of 08/11/08. Estimate a 9 to 12 month construction time for
Down's Boulevard Waterline	07WA00007	Water	ROW Acquisition	08/07/08 - Design is complete. Specs are at 85%. Drawings have been sent to TDEC for approval. Easements delivered to Engineering for acquisition. TDOT road crossing permits will be sent the week of 08/11/08. Estimate a 9 to 12 month construction time for
Downs Boulevard Whitetopping at S.R. 96	07ST00025	Streets	Bidding	7/16/08-Advertise for bid in July. Bids opened in middle of August. Construction to begin in mid to late September.
Drainage Ponds Improvements Project - Field Survey & Geotechnical Design	07SW00002	Stormwater		7/16/08-Survey Complete. Will begin design for improvements Fall 2008.
Dry Branch - Development of LOMR for revisions to the FEMA Floodplain Maps	07SW00001	Stormwater	Planning	LOMR has been sent to FEMA. Awaiting response from FEMA.
Eastern Flank Battlefield Park Master Plan - (Reclamation)	06PK00001	Parks	Complete	Design Complete.
Eastern Flank Battlefield Park Phase I Archeological Survey	06PK00001	Parks	Survey	7/16/08-Survey Complete
Eastern Flank Battlefield Park Phase I Design (Roadway and Parking)	06PK00001	Parks	Design	Field Surveying, Roadway, Overall Grading Plan, Stormwater Pollution Prevention Plan, Landscape Planting Documents, Bid Documents
Eastern Flank Battlefield Park Stream Restoration	08SW00002	Stormwater	Construction	7/10/08 - Project ready to begin construction. Funding provided by TDEC. No BOMA approvals necessary.

Fire Station No. 7 (Berry Farm)	06MSC0005	Other	Planning	Site yet to be determined between Westhaven (FS #8) and Berry Farm (FS #7) for which project will be designed first.
Fire Station No. 8 (Westhaven)	08MSC0004	Other	Planning	Site yet to be determined between Westhaven (FS #8) and Berry Farm (FS #7) for which project will be designed first.
FOG Control Program	06SA00008	Sewer	On-going	Initial inspections complete. PSA to continue program on Public Utilities agenda 12/17/07.
FOG Program 2008	08SA00001	Sewer	On-going	Professional Services Agreement approved at Utilities Meeting on 12/17/07.
Franklin Police Headquarters	05MSC0002	Other	Construction	07/08/08 - RGA change order #2 accepted (addresses unforeseen ground water concern).
Franklin RAW Water Reservoir Assessment	06WA00001	Water	Complete	Complete.
Franklin Reclaimed Water Master Plan	06SA00009	Sewer	Planning	7/16/08-Draft Report Delivered May 2008. Final report due August 2008.
Franklin Road Streetscape	07ST00015	Streets	Design	7/16/08-Preliminary design underway. Preliminary plans to be delivered to City Fall 2008.
Franklin Sanitary Sewer Master Plan	06SA00006	Sewer	Planning	7/16/08-Model Underway. Project Team meeting in July 2008.
Franklin Southeast Water Main - Goose Creek Area / Lewisburg Pk	07WA00001	Water	ROW Acquisition	7/16/08-one easement unsigned and is in the condemnation process. Project will begin after final easement is acquired.
Franklin Water Model & Goose Creek Water Tank Design	05WA00002	Water	Construction	07/08/08 - BOMA approved construction contract award to The Crom Corp. for \$1,587,000.00.
Franklin Water Treatment Plant - Evaluation of Source Water Availability	05WA00001	Water	Planning	7/25/08 - Awaiting BOMA direction.
Gardner Estates Gravity Sewer	06SA00005	Sewer	On-Hold	Design complete. Project has been dropped due to lack of interest by property owners.
Goose Creek Area Water System Improvements & Extensions	07WA00002	Water	Bidding	7/16/08-Project advertised. Bid opening set for 7/31/08. Project expected to begin in October 2008.
Goose Creek Interceptor, Phase 2	05SA00001	Sewer	Construction	7/16/08-Project 40% Complete. Completion date set for 2/3/09.
Goose Creek Interceptor, Phase 3 (5 Mile Creek)	05SA00002	Sewer	ROW Acquisition	7/18/08-Construction underway. Completion date is set for 8/2/2009.
Granbury St Water System Improvements	08WA00004	Water	Design	07/28/08 - Design 90% complete. 05/27/08 - BOMA approved GSP for design, not to exceed \$24,000.00.
Harlinsdale Farm, Phase 3 (Design & Construction for Pond & Parking Areas)	06PK00002	Parks	Construction	05/13/08 - Co#1 and CO#2 approved. Construction underway. Grading Plans approved on 1/25/08.
Harlinsdale Farm, Phase 3 Modification 1(Design of Restrooms & Garbage Dumpsters)	06PK00002	Parks	Bidding	07/28/08 - BOMA rejected all construction bids.
Harlinsdale Main Barn Structural Analysis	07PK00002	Parks	Planning	7/16/08-Report due August 2008.
Harpeth River Greenway System	07PK00004	Parks	Construction	A half mile section from Aspen Grove Drive southwest along Spencer Creek (complete) Pedestrian Crosswalk to be constructed in Spring '08.
Highgate S/D / Clearview Baptist Church - Sanitary Sewer Design	06SA00004	Sewer	Design	7/16/08-Revising easement. Design complete. Awaiting Resolution for Special Assessment before bidding the project. Construction length expected to be 4 months.
Hillsboro Road Environmental, Phase 1	06ST00007	Streets	Planning	Coordinating underground utilities.
Hillsboro Road Spot Improvements - Sanitary Sewer Relocation	06SA00002	Sewer	ROW Acquisition	7/16/08-Design of force main complete.
Hillsboro Road Streetscape	07ST00014	Streets	Design	Coordinating underground utilities.

Hillsboro Road Water Line Relocation	05WA00003	Water	Design	7/16/08-Coordinating with design of Hillsboro Road project.
Hillsboro Road Widening Improvements	05ST00006	Streets	Design	8/13/08-PSA with SEI for additional work due to Mack Hatcher design was deferred at the 8/12/08 BOMA meeting. Utility coordination continues.
Hillsboro Road/Sharpe's Branch - Sanitary Sewer Rehab	05SA00004	Sewer	Design	08/07/08 - SSR reviewing plans and getting front-end documents ready for a bid package. Will deliver a review set by 8/22/08. Anticipate a 6 to 8 month schedule for the re-lining project also, depending upon the condition of manholes and work required.
Hooper Lane Sewer Report	07SA00008	Sewer	Bidding	7/16/08-Design complete. Documents for bidding currently being prepared.
Jim Warren Park Phase V Concession Building & Announcer's Tower	06PK00003	Parks	Design	06/19/08 - BOMA rejected all bids. Staff to re-examine scope of work. Passed FMPC Dec 20, 2007; Bid project (Concession, Pavilion & Announcer's Tower) by end of Feb. '08.
Jordan Road Improvements Design - From Mallory Lane to Aspen Grove Drive	07ST00016	Streets	Design	07/21/08 - 30% plans received.
Kinnard Waterline Improvements	07WA00009	Water	ROW Acquisition	Phase 2 of Adams Street Waterline. CSX approval process has not yet begun. Waiting for other agreements with CSX to be finalized. Will begin appraisals and title searches after CSX agreement is reached.
Lewisburg Pike Widening	07ST00007	Streets	Planning	7/16/08-TPR Informational Meeting held on 7/1/08. Preparing to begin Environmental study.
Liberty Creek Stormwater Conveyance Improvements	08SW00001	Stormwater	Design	7/23/08 - Plans reviewed and approved by TWRA (no conflicts or concerns). 7/20/08 - Plans reviewed and approved by TDEC (requires ARAP and possible CGP). 7/18/08 - Plans reviewed and approved by Greater Nashville Regional Council (no planning conflicts).
Liberty Park, Phase 2	04PK00001	Parks	Construction	Under construction.
Liberty Park, Phase 2-3	04PK00001	Parks	Construction	05/27/08 - Phase III, Construction contract awarded to IKON Construction. In-progress - Design of Maintenance Facility, Restrooms, Frisbee Golf Course, Tennis Courts, Pavilions, Playgrounds, etc...
Long Lane Bridge Over I-65	07ST00003	Streets	Design	7/16/08-City to prepare maintenance agreement with TDOT before continuing with design.
Long Lane Realignment Right-of-Way	07ST00004	Streets	ROW Acquisition	7/16/08 - Property acquisition documents completed. Awaiting funding for ROW acquisition.
Low Head Dam Removal Feasibility Study	07WA00011	Water	Planning	7/25/08 - Reviewing and commenting draft report from HRWA, HEC model structure developed.
Lula Lane Tower Demolition	08MSC0003	Other	Complete	7/18/08 - Demolition complete. 7/16/08-Contractor ready to begin demolition now that electric lines have been removed.
Mack Hatcher Parkway Extension NW - From Hillsboro Road to Hwy. 96 West	07ST00010	Streets	Design	07/08/08 - BOMA approved services for Wilbur Smith, \$62,540.00 (hydraulic analysis of southern extension).
Mack Hatcher Parkway Extension SW - From Hwy. 96 West to Columbia Avenue	07ST00017	Streets	N/A	Funding not in place at this time.
Mack Hatcher Parkway Widening NE - From Franklin Road to Hwy. 96 East	07ST00019	Streets	Design	Design being coordinated by TDOT.

Mack Hatcher Parkway Widening SE - From Hwy. 96 East to Columbia Avenue	07ST00018	Streets	Design	Design being coordinated by TDOT.
McEwen Dr Improvements - Cool Springs Blvd. to Wilson Pike	04ST00003	Streets	Design	Design On-hold.
McEwen Dr Widening from Jordan Rd to Cool Springs Blvd	07ST00005	Streets	ROW Acquisition	8/13/08-Resolution for Condemnation was approved at 8/12/08 BOMA meeting. Gateway Tire is the only remaining unsigned property. They expect to sign and return to COF in the next day or two.
McEwen Drive Extension, From Wilson Pike to Franklins Eastern City Limit	07ST00024	Streets	Design	07/08 - Design underway. Preliminary alignment approved by City.
McEwen Drive, Phase 3, From Carothers to Cool Springs Blvd.	07ST00023	Streets	Design	7/16/08-Coordinating with utilities to finalize design. Working with TDEC on mitigation plan.
Monticello Subdivision Sanitary Sewer	08SA00002	Sewer	Design	7/16/08-Design underway. Special Assessment District still to be set up before construction can begin.
Murfreesboro Rd Corridor Study - SR 96E Traffic Signal Timing Project	08TOC0003	TOC	Study	On-going study.
National Park Service Study	07PK00005	Parks	Study	Support funding for the Battle of Franklin Special Resource Study - \$20,000.00 for NPS Historian & \$5,000.00 for travel expenses.
Nichol Mill Lane Improvements	02ST00001	Streets	ROW Acquisition	7/16/08-Working with property owners on acquisitions (0 acquired, 1 in condemnation).
On Call Water Distribution System Model Analysis	07WA00013	Water	Other	On-going
Police Training / Garage Facility	06MSC0003	Other	Bidding	7/18/08-Bids were rejected due to being over budget. Will rebid project in October 2008.
Riverview Subdivision Street Lighting	07MSC0001	Other	Construction	7/16/08-Shop Drawings under review. Poles will be ordered soon. PSA for design approved by BOMA on 1/15/08.
Signalization Design - Mallory Station Rd @ General George Patton Dr	07TOC0003	TOC	Design	Review and approvals by CSX railroad in progress. Agreement with CSX expected to go before BOMA in August or September 2009.
Signalization of Boyd Mill Avenue and Downs Boulevard	07TOC0002	TOC	Design	Preliminary design underway. Part of Boyd Mill roadway design project, 07ST00008.
Simmons Ridge Off-Site Sanitary Sewer Extension	07SA00001	Sewer	Design	7/16/08-Design complete. Permit applications submitted and one easement document currently being prepared. Ready to advertise when funded.
South Carothers Parkway Extension Design - From Falcon Creek S/D to Harpeth	07ST00006	Streets	Design	7/16/08-Public Hearing scheduled for 7/29/08.
South Royal Oaks Blvd. Fiber Optic Communication Duct System (TOC 07-03)	07TOC0011	TOC	Complete	Complete
South Royal Oaks Blvd. Fiber Optic Communication Duct System Section 2 (TOC 08-05)	08TOC0005	TOC	Planning	
South Royal Oaks Street Lighting	08MSC0001	Other	Construction	7/16/08-Shop Drawings under review. Poles will be ordered soon.
SR-96 @ Royal Oaks Intersection Improvements	03ST00001	Streets	ROW Acquisition	7/16/08-Wrapping up plans. Working with TDOT for approval to proceed to Construction.
SR96W Intersection Improvements @ Carlisle Ln.	08TOC0004	TOC	Design	
Stream Gauging Program, Phase 3	08WA00001	Water	Planning	7/16/08-Project underway. Equipment being specified.

Third Avenue North Extension	06ST00004	Streets	Design	Part of Bicentennial Park Design. Park plans to be submitted later this year.
Traffic Operations Center, Phase 3 (TOC 07-01)	07TOC0004	TOC	Installation	Development stage.
Traffic Operations Center, Phase 3 Infrastructure and Upgrades	08TOC0002	TOC	Planning	08/01/08 - Invitation to make proposal sent to CTE.
Waste Dumping Station @ Water Reclamation Facility on Claude Yates Dr.	07SA00002	Sewer	Design	7/16/08-Second review set due to City July 2008.
Water & Sewer Rate Study	07WA00005	Water/ Sewer	Complete	7/25/08 - In 2nd year of study.
Water Distribution System Master Plan (Franklin Water Master Plan)	06WA00004	Water	Planning	07-28-08 - 25% Planning. Need to schedule Service Area Map meeting now that ARAP has been approved. Waiting on WTP decision to move forward
Water System Quality Evaluation	07WA00010	Water	Design	7/25/08 - Refining quality components of model
Water Treatment Plant Feasibility Study Analysis	08WA00002	Water	Planning	7/25/08 - Draft submitted to COF. BOMA meeting on 8/11/08 to discuss.
Water Treatment Plant Lab Restoration	06WA00002	Water	Complete	Complete.
West Reclaimed Waterline	07SA00004	Sewer	Design	08/07/08 - Design is complete. Can be ready to bid with two-week window. FSSD easement requires no changes. Wm. County easement is being changed across the soccer fields, should be delivered to Engineering the week of 08/11/08. Minor alignment changes wer